

Library Building Committee: Mary Anne Antonellis, Stephen Dallmus, Dale Houle, Penny Jaques, Molly Moss, Elaine Puleo, Jeff Quackenbush

CMS-OPM: Roger Hoyt

Meeting Opened at 7:01 p.m.

Public Comment None

Discussion of Feather Friendly bird film installation for library windows

Feather Friendly makes a bird collision deterrent film which reduces bird collisions by 95%. As the new library has many large windows, we will install the product. Feather Friendly is the only film that is approved by Pella that will not void their warranty. Two companies that work with Feather Friendly have been contacted for installation. Both companies are national businesses with Massachusetts offices.

- Window Film Depot estimate: \$37,500. Springfield office. Estimate doesn't include cost of lift or scaffolding; company won't wash windows.
- American Window Film estimate: \$18,561. Foxborough office. Staff person visited the site to take measurements. They will wash windows to their specifications. Cost includes lift.

Quackenbush made a motion to select American Window Film. Houle seconded.

Houle: Do we have money to pay for this? Antonellis: Yes and confirmed that this is an eligible expense

Roll call vote: Antonellis-aye, Dallmus-aye, Foster-aye, Houle-aye, Jaques-aye, Moss-aye, Quackenbush-aye

Updates on construction project

The building now has permanent power. Before the building can open it needs leach field installed, water hooked up, plumbing fixtures installed, driveway installed and more. CDI estimates that the building will be "substantially complete" by October 16. Quackenbush is doubtful.

Next Meeting: Thursday, October 23 at 7 p.m.

Dallmus made a motion to adjourn. Moss seconded.

Roll call vote: Antonellis-aye, Dallmus-aye, Foster-aye, Houle-aye, Jaques-aye, Moss-aye, Quackenbush-aye

Meeting adjourned at 7:24 pm.